

Myat Lay One Storeyed Project Time Schedule

ID	Task Name	Duration	Start	Finish	Myat Lay St., One Storeyed Time Schedule																																
0	Myat Lay St., One Storeyed Time Schedule	136 days	Fri 3/13/26	Fri 9/18/26																																	
1	1 Preliminary Work	7 days	Fri 3/13/26	Mon 3/23/26																																	
2	1.1 Site Cleaning	1 day	Fri 3/13/26	Fri 3/13/26																																	
3	1.2 Staking Work	1 day	Mon 3/16/26	Mon 3/16/26																																	
4	1.3 Mobilization	1 day	Tue 3/17/26	Tue 3/17/26																																	
5	1.4 Temporary Warehouse	4 days	Wed 3/18/26	Mon 3/23/26																																	
6	2 Substructure Work	50 days	Wed 3/18/26	Tue 5/26/26																																	
7	2.1 Excavation For Footing	1 day	Wed 3/18/26	Wed 3/18/26																																	
8	2.2 Hardcore For Footing	10 days	Thu 4/2/26	Wed 4/15/26																																	
9	2.3 Footing Lean Concrete	2 days	Thu 4/16/26	Fri 4/17/26																																	
10	2.4 Footing Re Bar	3 days	Mon 4/13/26	Wed 4/15/26																																	
11	2.5 Footing Formwork	2 days	Thu 4/16/26	Fri 4/17/26																																	
12	2.6 Footing Concrete	3 days	Mon 4/20/26	Wed 4/22/26																																	
13	2.7 Short Column Re bar	3 days	Mon 4/13/26	Wed 4/15/26																																	
14	2.8 Short Column Formwork	3 days	Thu 4/23/26	Mon 4/27/26																																	
15	2.9 Short Column Concrete	3 days	Thu 4/23/26	Mon 4/27/26																																	
16	2.10 Excavation For R/Wall	7 days	Fri 4/24/26	Mon 5/4/26																																	
17	2.11 R/Wall Lean Concrete	5 days	Wed 4/29/26	Tue 5/5/26																																	
18	2.12 R/Wall Brick Work	7 days	Thu 4/30/26	Fri 5/8/26																																	
19	2.13 PB Re bar Work	7 days	Mon 5/11/26	Tue 5/19/26																																	
20	2.14 PB Formwork	7 days	Fri 5/15/26	Mon 5/25/26																																	
21	2.15 PB Concrete Work	1 day	Tue 5/26/26	Tue 5/26/26																																	
22	3 Superstructure Work	43 days	Wed 5/27/26	Fri 7/24/26																																	
23	3.1 Long Column Re bar Work	3 days	Wed 5/27/26	Fri 5/29/26																																	

Project: Myat Lay St., One Storeye Date: Fri 6/12/26	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			

[illegible]

Project: Myat Lay St., One Storeye Date: Fri 6/12/26	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			