

NAY PYI TAW (ONE STOREYED BUILDING) Time Schedule

ID	Task Mode	Task Name	Duration	Start	Finish																												
						, '26 S M T W T F S Apr 26, '26 S M T W T F S Jun 7, '26 S S M T W T F S Aug 9, '26																											
0		NPT Time Schedule	120 days	Apr 1 '26	Jul 31 '26	NPT Time Schedule																											
1		1 Substructure Work	43 days	Apr 1 '26	May 15 '26	Substructure Work																											
2		1.1 Excavation For Footing	0 days	Apr 1 '26	Apr 1 '26	4/1																											
3		1.2 Hardcore For Footing	0 days	Apr 10 '26	Apr 10 '26	4/10																											
4		1.3 Footing Lean Concrete	3 days	Apr 11 '26	Apr 13 '26	Footing Lean Concrete																											
5		1.4 Footing Re Bar	3 days	Apr 12 '26	Apr 14 '26	Footing Re Bar																											
6		1.5 Footing Formwork	3 days	Apr 13 '26	Apr 15 '26	Footing Formwork																											
7		1.6 Footing Concrete	3 days	Apr 14 '26	Apr 18 '26	Footing Concrete																											
8		1.7 Short Column Re bar	3 days	Apr 13 '26	Apr 15 '26	Short Column Re bar																											
9		1.8 Short Column Formwork	3 days	Apr 19 '26	Apr 21 '26	Short Column Formwork																											
10		1.9 Short Column Concrete	3 days	Apr 19 '26	Apr 21 '26	Short Column Concrete																											
11		1.10 Excavation For R/Wall	10 days	Apr 21 '26	Apr 30 '26	Excavation For R/Wall																											
12		1.11 R/Wall Lean Concrete	8 days	Apr 24 '26	May 1 '26	R/Wall Lean Concrete																											
13		1.12 R/Wall Brick Work	9 days	Apr 25 '26	May 3 '26	R/Wall Brick Work																											
14		1.13 PB Re bar Work	7 days	May 4 '26	May 10 '26	PB Re bar Work																											
15		1.14 PB Formwork	7 days	May 8 '26	May 14 '26	PB Formwork																											
16		1.15 PB Concrete Work	1 day	May 15 '26	May 15 '26	PB Concrete Work																											
17		2 Superstructure Work	42 days	May 16 '26	Jun 26 '26	Superstructure Work																											
18		2.1 Long Column Re bar Work	3 days	May 16 '26	May 18 '26	Long Column Re bar Work																											
19		2.2 Long Column Formwork	3 days	May 17 '26	May 19 '26	Long Column Formwork																											
20		2.3 Long Column Concrete Work	3 days	May 18 '26	May 20 '26	Long Column Concrete Work																											
21		2.4 RB Scaffolding Work	10 days	May 20 '26	May 29 '26	RB Scaffolding Work																											

Project: NPT Time Schedule Date: Apr 18 '26	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			

NAY PYI TAW (ONE STOREYED BUILDING) Time Schedule

ID	Task Mode	Task Name	Duration	Start	Finish	May, '26		Mar 15, '26		Apr 5, '26		Apr 26, '26		May 17, '26		Jun 7, '26		Jun 28, '26		Jul 19, '26		Aug 9, '26							
						S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S			
22		2.5 RB Formwork	12 days	May 24 '26	Jun 4 '26											RB Formwork													
23		2.6 RB Re bar Work	5 days	May 26 '26	May 30 '26											RB Re bar Work													
24		2.7 RB Concrete Work	1 day	Jun 5 '26	Jun 5 '26											RB Concrete Work													
25		2.8 Prop Column Re bar Work	3 days	Jun 9 '26	Jun 11 '26											Prop Column Re bar Work													
26		2.9 Prop Column Formwork	3 days	Jun 10 '26	Jun 12 '26											Prop Column Formwork													
27		2.10 Prop Column Concrete Work	3 days	Jun 11 '26	Jun 13 '26											Prop Column Concrete Work													
28		2.11 Steel Structure for Roofing Work	10 days	Jun 14 '26	Jun 23 '26											Steel Structure for Roofing Work													
29		2.12 Metal Sheet Roofing Work	3 days	Jun 24 '26	Jun 26 '26											Metal Sheet Roofing Work													
30		3 Finishing Work	41 days	Jun 21 '26	Jul 31 '26											Finishing Work													
31		3.1 Brick Walling Work	15 days	Jun 21 '26	Jul 5 '26											Brick Walling Work													
32		3.2 Plastering Work	15 days	Jun 26 '26	Jul 10 '26											Plastering Work													
33		3.3 Sub Flooring Work	3 days	Jul 11 '26	Jul 13 '26											Sub Flooring Work													
34		3.4 Floor Topping Work	3 days	Jul 14 '26	Jul 16 '26											Floor Topping Work													
35		3.5 Finishing Work	15 days	Jul 17 '26	Jul 31 '26											Finishing Work													

Project: NPT Time Schedule Date: Apr 18 '26	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			
Page 2										