

Two & Half Storeyed Project Time Schedule

ID	Task Name	Duration	Start	Finish	Gantt Chart Timeline																																			
					22	Mar '26				Apr '26				May '26				Jun '26				Jul '26				Aug '26				Sep '26				Oct '26						
						1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	5	12	19	26	2	9	16	23	30	6	13	20	27	4	11	18	25
0	Two & Half Storeyed Time Schedule	158 days	Fri 3/13/26	Tue 10/20/26	Two & Half Storeyed Time Schedule																																			
1	1 Preliminary Work	7 days	Fri 3/13/26	Mon 3/23/26	Preliminary Work																																			
2	1.1 Site Cleaning	1 day	Fri 3/13/26	Fri 3/13/26	Site Cleaning																																			
3	1.2 Staking Work	1 day	Mon 3/16/26	Mon 3/16/26	Staking Work																																			
4	1.3 Mobilization	1 day	Tue 3/17/26	Tue 3/17/26	Mobilization																																			
5	1.4 Temporary Warehouse	4 days	Wed 3/18/26	Mon 3/23/26	Temporary Warehouse																																			
6	2 Substructure Work	49 days	Wed 3/18/26	Mon 5/25/26	Substructure Work																																			
7	2.1 Excavation For Footing	3 days	Wed 3/18/26	Fri 3/20/26	Excavation For Footing																																			
8	2.2 Hardcore For Footing	5 days	Thu 4/2/26	Wed 4/8/26	Hardcore For Footing																																			
9	2.3 Footing Lean Concrete	3 days	Thu 4/9/26	Mon 4/13/26	Footing Lean Concrete																																			
10	2.4 Footing Re Bar	5 days	Mon 4/6/26	Fri 4/10/26	Footing Re Bar																																			
11	2.5 Footing Formwork	3 days	Thu 4/9/26	Mon 4/13/26	Footing Formwork																																			
12	2.6 Footing Concrete	4 days	Tue 4/14/26	Fri 4/17/26	Footing Concrete																																			
13	2.7 Short Column Re bar	4 days	Tue 4/7/26	Fri 4/10/26	Short Column Re bar																																			
14	2.8 Short Column Formwork	4 days	Mon 4/20/26	Thu 4/23/26	Short Column Formwork																																			
15	2.9 Short Column Concrete	4 days	Mon 4/20/26	Thu 4/23/26	Short Column Concrete																																			
16	2.10 Back Filling Work	4 days	Fri 4/24/26	Wed 4/29/26	Back Filling Work																																			
17	2.11 R/Wall Lean Concrete	5 days	Tue 4/28/26	Mon 5/4/26	R/Wall Lean Concrete																																			
18	2.12 R/Wall Brick Work	7 days	Wed 4/29/26	Thu 5/7/26	R/Wall Brick Work																																			
19	2.13 PB Re bar Work	7 days	Fri 5/8/26	Mon 5/18/26	PB Re bar Work																																			
20	2.14 PB Formwork	7 days	Thu 5/14/26	Fri 5/22/26	PB Formwork																																			
21	2.15 PB Concrete Work	1 day	Mon 5/25/26	Mon 5/25/26	PB Concrete Work																																			
22	3 Superstructure Work	50 days	Tue 5/26/26	Mon 8/3/26	Superstructure Work																																			
23	3.1 G to 1st Column Re bar Work	3 days	Tue 5/26/26	Thu 5/28/26	G to 1st Column Re bar Work																																			

Project: Two & Half Storeyed Time Date: Wed 6/24/26	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			

Two & Half Storeyed Project Time Schedule

ID	Task Name	Duration	Start	Finish																																	
					22	Mar '26				Apr '26				May '26				Jun '26				Jul '26				Aug '26				Sep '26				Oct '26			
24	3.2 G to 1st Column Formwork	3 days	Wed 5/27/26	Fri 5/29/26	<pre>graph TD 24[3.2 G to 1st Column Formwork] --> 25[3.3 G to 1st Column Concrete Work] 25 --> 26[3.4 1st Floor Beam & Slab Scaffolding Work] 26 --> 27[3.5 1st Floor Beam & Slab Formwork] 27 --> 28[3.6 1st Floor Beam & Slab Rebar Work] 28 --> 29[3.7 1st Floor Beam & Slab Concrete Work] 29 --> 30[3.8 1st to 2nd Column Rebar Work] 30 --> 31[3.9 1st to 2nd Column Formwork] 31 --> 32[3.10 1st to 2nd Column Concrete Work] 32 --> 33[3.11 2nd Floor Beam & Slab Scaffolding Work] 33 --> 34[3.12 2nd Floor Beam & Slab Formwork] 34 --> 35[3.13 2nd Floor Beam & Slab Rebar Work] 35 --> 36[3.14 2nd Floor Beam & Slab Concrete Work] 36 --> 37[3.15 2nd to Roof Column Rebar Work] 37 --> 38[3.16 2nd to Roof Column Formwork] 38 --> 39[3.17 2nd to Roof Column Concrete Work] 39 --> 40[3.18 Roof Beam & Slab Scaffolding Work] 40 --> 41[3.19 Roof Beam & Slab Formwork] 41 --> 42[3.20 Roof Beam & Slab Rebar Work] 42 --> 43[3.21 Roof Beam & Slab Concrete Work] 43 --> 44[4 Finishing Work] 44 --> 45[4.1 GF Brick Walling Work] 45 --> 46[4.2 GF Plastering Work] 46 --> 47[4.3 FF Brick Walling Work]</pre>																																
25	3.3 G to 1st Column Concrete Work	3 days	Thu 5/28/26	Mon 6/1/26																																	
26	3.4 1st Floor Beam & Slab Scaffolding Work	10 days	Mon 6/1/26	Fri 6/12/26																																	
27	3.5 1st Floor Beam & Slab Formwork	10 days	Fri 6/5/26	Thu 6/18/26																																	
28	3.6 1st Floor Beam & Slab Rebar Work	5 days	Tue 6/9/26	Mon 6/15/26																																	
29	3.7 1st Floor Beam & Slab Concrete Work	1 day	Tue 6/16/26	Tue 6/16/26																																	
30	3.8 1st to 2nd Column Rebar Work	3 days	Wed 6/17/26	Fri 6/19/26																																	
31	3.9 1st to 2nd Column Formwork	3 days	Thu 6/18/26	Mon 6/22/26																																	
32	3.10 1st to 2nd Column Concrete Work	3 days	Fri 6/19/26	Tue 6/23/26																																	
33	3.11 2nd Floor Beam & Slab Scaffolding Work	10 days	Tue 6/23/26	Mon 7/6/26																																	
34	3.12 2nd Floor Beam & Slab Formwork	10 days	Mon 6/29/26	Fri 7/10/26																																	
35	3.13 2nd Floor Beam & Slab Rebar Work	5 days	Wed 7/1/26	Tue 7/7/26																																	
36	3.14 2nd Floor Beam & Slab Concrete Work	1 day	Wed 7/8/26	Wed 7/8/26																																	
37	3.15 2nd to Roof Column Rebar Work	3 days	Thu 7/9/26	Mon 7/13/26																																	
38	3.16 2nd to Roof Column Formwork	3 days	Fri 7/10/26	Tue 7/14/26																																	
39	3.17 2nd to Roof Column Concrete Work	3 days	Mon 7/13/26	Wed 7/15/26																																	
40	3.18 Roof Beam & Slab Scaffolding Work	6 days	Wed 7/15/26	Wed 7/22/26																																	
41	3.19 Roof Beam & Slab Formwork	6 days	Fri 7/17/26	Fri 7/24/26																																	
42	3.20 Roof Beam & Slab Rebar Work	4 days	Tue 7/28/26	Fri 7/31/26																																	
43	3.21 Roof Beam & Slab Concrete Work	1 day	Mon 8/3/26	Mon 8/3/26																																	
44	4 Finishing Work	75 days	Wed 7/8/26	Tue 10/20/26																																	
45	4.1 GF Brick Walling Work	15 days	Wed 7/8/26	Tue 7/28/26																																	
46	4.2 GF Plastering Work	15 days	Wed 7/15/26	Tue 8/4/26																																	
47	4.3 FF Brick Walling Work	15 days	Mon 8/3/26	Fri 8/21/26																																	

Project: Two & Half Storeyed Time Date: Wed 6/24/26									
Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
Summary		Inactive Task		Duration-only		Finish-only			

Two & Half Storeyed Project Time Schedule

ID	Task Name	Duration	Start	Finish																																				
					22	Mar '26				Apr '26				May '26				Jun '26				Jul '26				Aug '26				Sep '26				Oct '26						
						1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	5	12	19	26	2	9	16	23	30	6	13	20	27	4	11	18	25
48	4.4 FF Plastering Work	15 days	Mon 8/10/26	Fri 8/28/26	FF Plastering Work																																			
49	4.5 SF Brick Walling Work	15 days	Tue 8/25/26	Mon 9/14/26	SF Brick Walling Work																																			
50	4.6 SF Plastering Work	15 days	Tue 9/1/26	Mon 9/21/26	SF Plastering Work																																			
51	4.7 Roof Top Floor Topping Work	2 days	Tue 9/22/26	Wed 9/23/26	Roof Top Floor Topping Work																																			
52	4.8 Second Floor Topping Work	3 days	Thu 9/24/26	Mon 9/28/26	Second Floor Topping Work																																			
53	4.9 First Floor Topping Work	3 days	Tue 9/29/26	Thu 10/1/26	First Floor Topping Work																																			
54	4.10 Sub Flooring Work	3 days	Fri 10/2/26	Tue 10/6/26	Sub Flooring Work																																			
55	4.11 Finishing Work	10 days	Wed 10/7/26	Tue 10/20/26	Finishing Work																																			

Project: Two & Half Storeyed Time
Date: Wed 6/24/26

Task

Split

Milestone

Summary

Project Summary

External Tasks

External Milestone

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Deadline

Progress

Manual Progress